

Name Of Work :- Asphaltting to main road and cross roads in Abbigeri, Sapthagiri
Layout and Surrounding areas in Ward no 12, Shettyhalli Sub Division in
Dasarahalli Zone

Royalty Statement

Sl No	Description of Item	Unit	Aggregate/Size stone			Sand/Gravel		
			Qty	Constant	Quantity	Qty	Constant	Quantity
1	Pr/F RCC Precast cover slab of 10cm thick M20	Cum	10.80	0.69	7.45	0.43	4.64	
2	Pr/F RCC Precast cover slab of 25cm thick M20	Cum	3.60	0.69	2.48	0.43	1.55	
3	Wet mix macadam	Cum	383.52	1.32	506.24	0	0.00	
4	P C C 1:5:10 40mm Jelly	Cum	107.35	0.892	95.76	0.465	49.92	
5	C C Pavements G-M30	Cum	94.12	0.69	64.94	0.43	40.47	
6	Bituminous Macadam	Cum	267.03	1.41	376.51	0	0.00	
7	Bituminous Concrete	Cum	160.22	1.4	224.30	0	0.00	
8	P C C M20	Cum	5.51	0.69	3.80	0.43	2.37	
9	SSM in foundation CM 1:6	Cum	48.51	1.05	50.94	0.28	13.58	
10	SSM for Besement in CM 1:6	Cum	19.85	1.1	21.83	0.28	5.56	
11	Pointing to SSM in CM 1:3	Sqm	5.51	0	0.00	0.02	0.11	
12	SBM CM1:4(40x15x20)	Sqm	154.43	0	0.00	0.02	3.09	
	Total				1354.26		121.29	

Abstract

Sl No	Description of materials	Unit	Quantity	Rate / Cum	Amount
1	Aggregate	Cum	1354.26	126.00	170636.71
2	Sand/Dust	Cum	121.29	138.00	16738.13
	Total				187374.85

(Signature)
Assistant Engineer
Ward No.12

(Signature)
Assistant Executive Engineer
Shettyhalli Sub Division
ಬಹುಮಾನ, ಬೆಂಗಳೂರು